## Sherman County School District "Builds" Opportunities for Student Success



## WORKING TOGETHER TO PUT STUDENT SUCCESS FIRST

## Communication to the Community

From Sherman County School District Moro, Oregon

October 15, 2015

I would like to give an update on the progress of the Comprehensive K-12 facility project. Last week, the roof structure on the James Weir Memorial Agricultural/ Career Technical Education Building was completed and roofing is slated to start late next week. This week, framing commenced on the inside and we expect framing to be complete by mid-next week. Trade workers will then start with rough-in for electrical and plumbing. Once complete, the building will be insulated and they will begin covering the walls. Overall, Phase 1 is moving along ahead of schedule.

As for the Kitchen, the slab was poured on October 13<sup>th</sup> and we anticipate framing will start next week. The modular has been completely removed and trucks are currently hauling in fill material to build up the subgrade so that it will be close to final grade as possible while the existing Ag Shop is still intact.

In addition, as the building project progresses, we have conducted multiple facility tours for a variety of community and student groups. If you have any questions or are interested in a tour, please don't hesitate to contact me.

Sincerely,

Wes Owens Superintendent



James Weir Memorial Agricultural/Career Technical Education Building



New Kitchen

STEM/Green Energy Class Student Enrichment Tour