

Sherman County K-8 School Project

TIMELINE

Established October 9, 2014



MONDAY, OCTOBER 13, 2014 (Regular School Board Meeting)

BOARD ACTION:

- Decision to approve Request For Proposal for Architectural Services (RFP)
- Appoint Committee Members to:
 - 1) Architectural Firm Selection Committee
 - 2) Design Development Committee
- Decision Hire Project Manager or Post PM RFP

TUESDAY, OCTOBER 14, 2014

- Advertise RFP for architectural services
- Committee Members to be notified; Architectural Selection Committee meeting scheduled for Monday, November 10th or Wednesday, November 12th

FRIDAY, NOVEMBER 7, 2014

- RFP's due from interested Architectural Firms

FRIDAY, NOVEMBER 14, 2014

- Drop Dead Date for Top two (2) Architectural Firm to be selected by Architectural Selection Committee

MONDAY, NOVEMBER 17, 2014 (Regular School Board Meeting)

- Architectural Selection Committee recommends top two (2) Architectural Firms to School Board
- Architectural Firms make presentations to School Board

MONDAY, NOVEMBER 24, 2014 (SPECIAL School Board Meeting)

BOARD ACTION:

- Board votes to hire Architectural Firm

TUESDAY, NOVEMBER 25, 2014 (SPECIAL School Board Meeting)

- District negotiates architectural fee with selected firm

BOARD ACTION:

- Board approves final architectural contract

TUESDAY, DECEMBER 1, 2014 (thru MONDAY, MARCH 9, 2015)

- Design Phase Begins
- Superintendent will report design progress to School Board at each of the December, January and February School Board Meetings

MONDAY JANUARY 12, 2104 (Regular School Board Meeting)

BOARD ACTION:

- CMGC Decision (Optional)

MONDAY, MARCH 9, 2015 (Regular School Board Meeting)

- Design Committee Members make final presentation a School Board Meeting

BOARD ACTION:

- Board approves final design

FRIDAY, MARCH 13, 2015 (thru MONDAY, APRIL 6, 2015)

- Bidding (if not CMGC)
- Permit Phase

MONDAY, APRIL 13, 2015 (thru FRIDAY, JANUARY 8, 2016)

- Construction Phase

FRIDAY, NOVEMBER 15, 2015 (thru MONDAY, JANUARY 25, 2016)

BOARD ACTION: (Special Meeting TBD)

- Commissioning and Final